

Contractor: D'Arcy & Harty Construction Inc
 Project: 1st St Sewer Relief - City of Richmond

Rain Day - Off
 Holiday - Off

3 Week Look Ahead Schedule - 6/29/2021

					This Week							Week 1							Week 2							Week 3						
					Jul 5 - Jul 9							Jul 12 - Jul 16							Jul 19 - Jul 23							Jul 26 - Jul 30						
					5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1
Work Description	Duration Days	Start Date	Finish Date	Total Days	M T W T F S S							M T W T F S S							M T W T F S S							M T W T F S S						
					All Streets Pre-CCTV Inspections	20	5-Jul	30-Jul		██████████							██████████							██████████							██████████	
Bissel Ave (2nd St to 3rd St) Install Double Sewer Main	5	7-Jul	9-Jul				██████████																									
Bissel Ave (3rd St to 4th St) Install Sewer Main	3	12-Jul	14-Jul									██████████																				
Bissel Ave (4th St to 5th St) Install Sewer Main	3	15-Jul	19-Jul												██████████				██████████													
Bissel Ave (5th St to 6th St) Install Sewer Main	4	20-Jul	23-Jul																	██████████												
5th St (Bissel Ave to Macdonald Ave)	5	26-Jul	30-Jul																									██████████				