

Contractor: D'Arcy & Harty Construction Inc
 Project: 1st St Sewer Relief - City of Richmond

Rain Day - Off
 Holiday - Off

3 Week Look Ahead Schedule - 7/13/2021

					This Week				Week 1					Week 2					Week 3													
					Jul 12 - Jul 16				Jul 19 - Jul 23					Jul 26 - Jul 30					Aug 2 - Aug 6													
					12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8
Work Description	Duration Days	Start Date	Finish Date	Total Days	M T W T F S S							M T W T F S S					M T W T F S S					M T W T F S S										
					All Streets Pre-CCTV Inspections	20	5-Jul	30-Jul		██████████							██████████					██████████					██████████					
Bissel Ave (2nd St to 3rd St) Install Double Sewer Main	5	14-Jul	20-Jul				████	████	████	████	████			████	████	████	████															
Bissel Ave (3rd St to 4th St) Install Sewer Main	3	21-Jul	23-Jul											████	████	████	████															
Bissel Ave (4th St to 5th St) Install Sewer Main	3	26-Jul	28-Jul															████	████	████	████	████	████	████								
Bissel Ave (5th St to 6th St) Install Sewer Main	3	29-Jul	2-Aug																		████	████	████	████	████	████	████	████	████	████	████	
5th St (Bissel Ave to Macdonald Ave) Install Sewer Main	5	3-Aug	8-Aug																								████	████	████	████	████	