

Contractor: D'Arcy & Harty Construction Inc  
 Project: 1st St Sewer Relief - City of Richmond

Rain Day - Off  
 Holiday - Off

3 Week Look Ahead Schedule - 8/4/2021

					This Week				Week 1					Week 2					Week 3													
					Aug 2 - Aug 6				Aug 9 - Aug 13					Aug 16 - Aug 20					Aug 23 - Aug 27													
					2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29
Work Description	Duration Days	Start Date	Finish Date	Total Days	M T W T F S S							M T W T F S S					M T W T F S S					M T W T F S S										
					<b>2nd St (Chanslor Ave to Macdonald Ave)</b> Install Sewer Main	4	28-Jul	5-Aug		■																						
<b>1st St (Macdonald Ave to Nevin Ave)</b> Install Sewer Main	3	6-Aug	10-Aug									■																				
<b>3rd ST (Chanslor Ave to End)</b> Install Sewer Main	2	11-Aug	12-Aug									■																				
<b>Collins St (Curry St to W Bissell Ave)</b> Install Sewer Main	2	13-Aug	16-Aug														■															
<b>Sheet C-11 (Collins ST &amp; Caslor CT)</b> Install Sewer Main	4	17-Aug	20-Aug														■															
<b>I-580 to Maine Ave</b> Install Sewer Main	4	23-Aug	26-Aug																			■										