

Contractor: D'Arcy & Harty Construction Inc
 Project: 1st St Sewer Relief - City of Richmond

Rain Day - Off
 Holiday - Off

3 Week Look Ahead Schedule - 8/25/2021

					This Week				Week 1					Week 2					Week 3													
					Aug 23 - Aug 27				Aug 30 - Sep 3					Sep 6 - Sep 10					Sep 13 - Sep 17													
					23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Work Description	Duration Days	Start Date	Finish Date	Total Days	M				T				W				T				F				S				S			
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
S 2nd St (Maine Ave to W Ohio Ave) 4 x Point Repair	1	16-Aug	18-Aug		■																											
S 1st St & Florida Ave to 70 W Ohio Ave Install Sewer Main by Pipebursting	3	19-Aug	23-Aug			■	■	■																								
Maine Ave (2nd St to 3rd St) Install MH	1	24-Aug	24-Aug							■																						
Florida Ave (2nd St to 3rd St) 2 x Point Repair	1	24-Aug	24-Aug							■																						
S 1st St (Maine Ave to W Ohio Ave) Install 12" Main	8	8-Sep	17-Sep																	■	■	■	■	■	■	■	■	■	■	■	■	