

Weekly Project Update 6/9/2021



**Your Tax Dollars
AT WORK**

**CASTRO RANCH ROAD PAVEMENT
REHABILITATION PROJECT**
YEAR OF COMPLETION : 2021
STATE TRANSPORTATION IMPROVEMENT PROGRAM (STIP)
ROAD MAINTENANCE & REHABILITATION PROGRAM (SB 1 RMRA)
FEDERAL-AID PROJECT NO. STPL 5137(052)

BE WORK ZONE ALERT

This past week, the Contractor continued work on many of the concrete areas like sidewalks, curbs, gutters, light pole foundations, and ramps. All of this work will appear to be too high by about 2 inches. The reason for this – the concrete areas are getting placed in preparation for the last 2 inch layer of hot mix asphalt, which will bring the roadway grade up 2 inches to meet the concrete areas. The work of placing the last layer of hot mix asphalt is scheduled to begin on Thursday, June 9, 2021. It is expected to take 4 working days to complete the paving, project wide. Soon after, the utilities in the roadway will be raised to meet the new roadway elevation and permanent striping will be painted.

The first picture below shows workers finishing up with work to clear vegetation from the sides of the road. The second picture shows white survey paint marks on the pavement. We did this in 3 areas of the project where changes/corrections to the road elevations will be performed to help give the road a smoother surface. The white paint shows elevation points and the measurement we will be making to raise or lower the roadway at that point. The measurements are made to a tolerance of 1/100th of a foot.

This coming week will be busy at the site, as traffic control will be changing regularly to protect the movement of paving equipment and workers across the full length (1.5 miles) of the project. If you are traveling through, please use caution. A beautiful new road is being delivered and will be here soon.



