

October 15, 2019

(Via electronic mail)

To:
City of Richmond
Yader A. Bermudez
City Engineering and CIP Director
450 Civic Center Plaza
City of Richmond, CA 94804

Subject: September-2019 Monthly Operations Report

From:

Manuel Molina
(Interim) Project Manager/CPO, Veolia-Richmond
Municipal & Commercial
VEOLIA NORTH AMERICA
601 Canal Boulevard, Richmond, CA 94804

Mr. Bermudez,

Section 5.11 of the 2002 <u>CITY OF RICHMOND WASTEWATER TREATMENT FACILITY CAPITAL IMPROVEMENTS</u>, <u>OPERATIONS</u>, <u>MAINTENANCE AND MANAGEMENT AGREEMENT BY AND BETWEEN THE CITY OF RICHMOND</u>, <u>CALIFORNIA AND VEOLIA NORTH AMERICA</u> (the Agreement) states (in part), "The Company shall submit to the City a monthly progress report detailing work accomplished and an updated schedule. The monthly progress report shall include a summary of work activities during the reporting month, a listing of upcoming work activities, a listing of submittals delivered during the reporting month, a listing of submittals scheduled for delivery the following month, a listing of any permit violations, and an updated schedule which reflects critical path activities. The updated schedule shall set forth major activities and reflect any change in the Company's estimated construction progress schedule from the schedule submitted the prior month."

Therefore, the following Monthly Operations Report is being submitted pursuant to Section 5.11 of the 2002 services agreement.

- I. Summary of work activities during the reporting month September-2019
 - a. Safety
 - i. There were no OSHA Recordable Incidents or Lost Time Accidents
 - b. Capital Projects Management
 - i. Baykeeper Settlement Agreement Projects
 - 1. Year-2 sewer pipe rehabilitation projects
 - a. Continuing to coordinate year-2 pipe project with City paving projects
 - i. Year 2 Repairs to be based on 2019 RAA. First Rehabilitation and Replacement (R&R) RFP package for City Paving Conflicts will be prioritized to go out first
 - b. Discussions on-going with City staff regarding prioritization and procurement delivery method
 - 2. Capacity-related sewer projects
 - a. Cutting/Carlson & Hoffman
 - i. The Contractor had one crew working periodically in September.
 - ii. Work for Change Orders 4 and 5 was completed in September.
 - iii. Approximately 1,500 linear feet of remains due to easement access issues; on hold until the City resolves easement with the County. Pending resolution with the City's legal department
 - b. MacDonald & Virginia
 - i. The project was awarded to W.R. Forde & Associates.
 - ii. Staff is working with Procurement on subcontracting for Forde and Questa (testing).
 - iii. Construction is anticipated to begin in the fall of 2019 and complete by January 2021.
 - iv. Pre-Construction kick off meeting scheduled for October 3rd
 - c. Certain sewer capacity improvement projects identified in the settlement agreement currently under re-evaluation against the completion of the soon-tobe-completed update to the SECAP to determine if the identified projects can be reduced in scope and cost
 - ii. Manhole Rehabilitation Program
 - 1. The FY18/19 program is approximately 87% complete
 - a. Bay Hawk installed nine new manholes under the FY18/19 program budget
 - July-2019 commenced the FY19/20 program year and discussions are underway to
 develop an agreed to method for prioritizing future manhole rehabilitation efforts and in
 determining the procurement delivery method to complete the efforts; City budget for this
 effort was reduced to \$250K for this fiscal year, which will also be the annual amount
 moving forward
 - iii. Wastewater Treatment Plant High-priority Projects
 - 1. Continued providing assistance to City staff as-needed for SRF Application
 - 2. Continued preparation of bid documents

- 3. Conducted design progress meetings with Veolia staff. Prepared for and conducted progress meeting with City staff on 9/20.
- Prepared for and conducted internal condition assessment of raw sewage pipes on 9/25.
 Began preparation of project memorandum summarizing the condition assessment results.
- Continued preparation of project memorandum addressing Veolia treatment capacity questions
- iv. Storm Water Projects
 - 1. Trash Capture Device
 - a. Work at Meeker Ditch Installation is substantially complete.
 - b. W. R. Forde is waiting on isolation gates that are on order to finalize the project
- v. Other Projects
 - 1. Sewer Master Plan Update
 - a. The hydraulic model was updated and results summarized in a SECAP report that was submitted to SF Baykeeper by July 15, 2019, as required. Baykeeper returned comments in September and the City will respond to this letter by October 15th.
 - Development of the final master plan document to include the I&I reduction evaluation and any resulting updates to capacity improvement project needs is on track for draft submittal to the City on October 14
 - 2. Valley View Road Emergency Repairs
 - a. Short-term repairs are complete.
 - The CIPP Liner has been ordered and will be installed mid-October, on a weekend, to minimize impact to local traffic near the school
- c. Collections Systems and Wastewater Treatment Plant Operations and Maintenance
 - i. Collection Systems Operations and Maintenance
 - 1. Baykeeper Settlement Agreement Projects
 - a. Work continues to prepare CCTV records by 10/18/2019 for the submittal of an RAA update due by 1/15/2020
 - Discussions with the City on procurement delivery method to repair the more than (100) pipe segments identified as inaccessible for CCTV condition assessment are on-going
 - 2. 4-year Out wastewater system cleaning progress
 - a. Actual miles of system cleaned in 2019 = 65.3
 - i. 2019 miles planned for cleaning = 50.8
 - ii. 2004 Service Agreement annual cleaning miles objective = 49.8
 - 3. 10-year Out wastewater system CCTV condition assessment progress
 - a. Actual miles of system CCTV'd in 2019 = 33.3
 - i. 2019 miles planned for cleaning = 19.7
 - ii. 2004 Service Agreement annual CCTV miles objective = 19.7
 - b. Total gravity pipe segments in system reporting in InfoNet = 3606
 - i. Pipe segments with CCTV < 10-years = 3393

- ii. Pipe segments with CCTV > 10-years = 213
 - 1. (55) pipe segments CCTV pending
 - (136) pipe segments needing point repairs before CCTV can be completed
 - 3. (22) of the (100) are Baykeeper-exempt from CCTV
- 4. Sanitary Sewer Overflows
 - a. Actual SSO's in 2019 = 25
 - i. Permissible by Baykeeper Settlement Agreement = 27 (for 2019)
- 5. Customer Service Calls = 25
- 6. Emergency & Miscellaneous Repairs
 - a. (3) wastewater point repairs
 - b. (1) manhole cover repair
 - c. (0) storm water point repairs
- 7. Storm water collection system progress
 - a. Customer service calls = 0
 - b. City service calls = 5
 - c. Catch basins cleaned = 4
 - d. Trash capture devices cleaned = 1
 - e. Pipe segment cleaned = 140-Ft
- ii. Wastewater Treatment Plant Operations
 - 1. Permit Violations None
 - a. Average daily flow = 3.77-MGD
 - b. Peak daily flow = 10.98-MGD
 - c. Effluent BOD/TSS mg/L = 17.1/12.7
 - i. Permit Limits for Effluent BOD/TSS mg/L = 30/30
 - d. Plant Odor complaints = (1)
 - 2. Non-standard operating conditions
 - a. Bar Screen failure resulting in temporary bypass of the Bar Screen for a portion of the raw influent flows to the Primary Clarifier

i.

- 3. Regulatory agency reporting All standard monthly reports submitted in a timely manner with no exceptions reported back from the regulator
- iii. Collection System Pump Station and Wastewater Treatment Plant Equipment/Facility

 Maintenance
 - 1. Total preventive maintenance work orders completed = 195
 - 2. Total corrective maintenance work orders completed = 34
 - 3. All wastewater treatment plant mission-critical and redundant systems and equipment were observed and/or maintained and/or repaired as scheduled and/or required
 - 4. All Storm and wastewater collection system pump stations were routinely checked and maintained as scheduled
 - a. Storm water pumps stations monitored = 8

- b. Wastewater pump stations monitored = 15
- 5. Special projects
 - Relocated the wastewater treatment plant's air compressors in advance of forthcoming critical plant upgrades construction activity
 - Repaired failed influent bar screen, no redundant system exist while repairs were be affected so downstream operational changes and negative impact to water treatment process were observed but managed
- II. List of upcoming activities
 - a. Continue discussions with City staff regarding prioritization and procurement delivery method for various maintenance and construction projects noted previously
 - b. Continue planned CPM and O&M activities previously described in section I.b and I.c, respectively, above
- III. List of submittals delivered during the month
 - a. CPM
 - i. 190920 SECAP Changer Order #2
 - ii. 190926 As-builts for SCADA and SCADA design services
 - iii. 190930 Trash Capture Device Changer Order #!
 - b. O&M
 - i. None
- IV. List of submittal scheduled for the following month
 - a. To be determined
- V. Listing of permit violations
 - a. None (as noted in report item # I.c.ii.1 above)
- VI. Updated critical path schedule
 - a. There are no current projects operating under a critical path method of delivery
- VII. Other Project Discussion
 - a. CPM
 - i. None
 - b. O&M
 - i. None