

Weekly Project Update 6/16/2021



CASTRO RANCH ROAD PAVEMENT REHABILITATION PROJECT
YEAR OF COMPLETION : 2021
STATE TRANSPORTATION IMPROVEMENT PROGRAM (STIP)
ROAD MAINTENANCE & REHABILITATION PROGRAM (SB 1 RMRA)
FEDERAL-AID PROJECT NO. STPL 5137(052)
BE WORK ZONE ALERT

This past week, the Contractor performed a large amount of work. They finished grinding a 2 inch layer of asphalt off some areas to help repair the grade. They completed the placement of some concrete for sidewalks, pedestrian signal pole foundations, and curb ramps. Then on Thursday, June 10th the final paving operation began. Over the following 4 days, the Contractor placed and compacted more than 5,000 tons of asphalt from Olinda Road to the City limit about 1 ½ miles to the east. There were some traffic delays, but no road closures. Drivers were patient, drove carefully, and had many kind words – thanking our team at the site for the road improvements as they drove by.

A large portion of the traffic control effort is complete. There will, however, be some additional small traffic control measures as we replace damaged sections of barrier rail, install pedestrian crosswalk signals, landscape the median near Olinda Road, install new signs, and paint striping on the road, including new bike lanes and cross walks. We are on track to complete all work by the end of July.







